NO.NEWZ/BBMP/PDDZ/01/2017-18 Date:-23-03-2018

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

" INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Additional works to Yoga center (Phase-2) at Survey No.33 Mallasandra in Ward No.13.			
Item No	Description of work	Unit	Qty
1	KSRRB 200-8. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in	Sqm	1125.00
2	Excavation in Soil with Dozer KSRRB M300-11. Excavation for road way in all types of soil by mechanical cum means including cutting and pushing the earth to site of	cum	393.75
3	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and	cum	562.50
4	KSRB 2-2.1 : Earthwork excavation by manual means for foundation of buildings, culverts, water supply and sanitary lines and electrical conduits etc, either in pits or in	Cum	1291.52
5	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in	Cum	383.76
6	KSRB 2-2.4 : Excavation 1.5m and above in width in soft rock without blasting for foundation of buildings, water supply, sanitary lines and electrical conduits either in	Cum	94.14
7	KSRB-3.2: Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier underand around the column	Sqm	1388.88
8	KSRB 2.8 : Providing and Filling in foundation with granite / trap cum broken metal 100mm. and down size, with approved sand including hand packing, ramming,	Cum	137.60
9	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse	cum	87.93
10	KSRB 5.3-3: Providing and constructing granite / trap / basalt size stone masoniy in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less	cum	82.43

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For NEWZEN Consultants Bangalore